

APPLICATION AND CERTIFICATION FOR PAYMENT

PAGE ONE OF

PAGES

TO OWNER:

Indian River County
1800 27th Street
Vero Beach, FL 32960

PROJECT: Data Flow System
Antenna and Tower
Replacement

APPLICATION NO Final

PERIOD TO: 9.14.2021

Contract #: 2020049

CONTRACT DATE 9.15.2020

Distribution to:

<input checked="" type="checkbox"/>	Owner
<input type="checkbox"/>	ARCHITECT
<input type="checkbox"/>	CONTRACTOR
<input type="checkbox"/>	
<input type="checkbox"/>	

FROM GENERAL CONTRACTOR:

Boromei Construction, Inc
420B NW 3rd St.
Okeechobee FL 34972

CONTRACT FOR:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due

1. ORIGINAL CONTRACT SUM	\$	109,663.00
2. Net change by Change Orders	\$	4,500.00
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$	114,163.00
4. TOTAL COMPLETED & STORED TO (Column G on G703)	\$	114,163.00

5. RETAINAGE:

a. <u>0</u> % of Completed Work (Column D + E on G703)	\$	_____
b. <u>0</u> % of Stored Material (Column F on G703)	\$	_____

Total in Column I of G703	\$	0.00
Total Retainage (Lines 5a + 5b)	\$	_____

6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$	0.00
---	----	------

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	0.00
--	----	------

CONTRACTOR: Boromei Construction, Inc

By: _____ Date: _____

State of: _____ County of: _____

Subscribed and sworn to before me this

Notary Public:

My Commission expires: _____ day of _____

OWNER: Indian River County

Amount Certified: \$ _____

In accordance with the contract documents, based on on-site observation and the data covering the above application, the Engineer certifies to the Owner that to the best of the Engineer's knowledge, information and belief the work has progressed as indicated, the quality of the work is in accordance with the contract documents and the contractor is entitled to payment of the AMOUNT CERTIFIED

By: _____ Date: _____

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	
NET CHANGES by Change Order		

Note: Items in RED FONT are automatically calculated from the G703 form or from items within this G702 Form. Do NOT hand enter these items on this sheet.