

**APPLICATION AND CERTIFICATE FOR PAYMENT**

<b>To (OWNER):</b> Indian River County 1801 27th Street Vero Beach, FL 32960	<b>PROJECT: IRC Building &amp; Fire Dept. Interior Renovation</b> 1801 27th Street, Vero Beach, FL 32960 HB Project #: 20-640-01	APPLICATION NO: 12 REV 2 <b>FINAL</b> PERIOD ENDING: 10/25/21 REV 2 11/25/21 COMMENCEMENT DATE: 10/06/20 ORIGINAL CONTRACT PERIOD: EXTENDED CONTRACT PERIOD: CONTRACT COMPLETION DATE: EXPIRED FROM COMMENCEMENT:
<b>FROM (CONTRACTOR):</b> Hedrick Brothers Construction Co., Inc. 478 N. Babcock Street Melbourne, FL 32934	<b>VIA (Architect):</b> Donadio and Associates 2001 9th Ave, Suite 308 Vero Beach, FL 32960	

CONTRACTOR'S APPLICATION FOR PAYMENT		
CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$60,440.08	(\$3,741.03)
Approved this Month		
No. Date Approved		
<b>TOTALS</b>	<b>\$60,440.08</b>	<b>(\$3,741.03)</b>
Net changes by Change Orders	\$56,699.05	


Application is made for Payment as shown below, in connection with the Contract Continuation Sheets are attached.

1. ORIGINAL CONTRACT SUM	\$763,442.00
2. Net Change by Change Orders	\$56,699.05
3. CONTRACT SUM TO DATE	\$820,141.05
4. TOTAL COMPLETED & STORED TO DATE	\$820,141.05
5. TOTAL RETAINAGE	
a. 10% of Completed Work	\$0.00
b. 10% of Stored Materials	\$0.00
6. TOTAL EARNED LESS RETAINAGE	\$820,141.05
7. LESS PREVIOUS CERT. FOR PAYMENT	\$779,134.00
8. <b>CURRENT PAYMENT DUE</b>	<b>\$41,007.05</b>
9. BALANCE TO FINISH (INCLUDING RETAINAGE)	\$0.00

**CONTRACTOR'S CERTIFICATION FOR PAYMENT**  
 The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due. Further, contractor states that, as of the date of this application, it has no claims against Owner, except as may be set forth in an attachment to this Certificate for payment. Any claims accruing as of the date of this application which are not listed in an attachment hereto are waived.

State of Florida County of Palm Beach  
 The foregoing instrument was acknowledged before this 11/23/21 by Brett Strassel, Vice President of Operations, Hedrick Brothers Construction Co. Inc., a Florida Corporation, on behalf of the Corporation. He is personally known to me or has produced \_\_\_\_\_ as identification and (did not) take an oath

CON \_\_\_\_\_  
 By: [Signature] \_\_\_\_\_  
 President of Operations  
 11/23/21

Notary: [Signature]  
 Notary Stamp/Seal: 

**ARCHITECT'S CERTIFICATE FOR PAYMENT**  
 In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Design Builder and Architect certify to the Owner that to the best of their knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Design Builders is entitled to payment of the AMOUNT CERTIFIED.  
 ARCHITECT: Donadio and Associates  
 By: [Signature] \_\_\_\_\_  
 Date: 12/06/21

AMOUNT CERTIFIED \$41,007.05  
**OWNER: Indian River County**  
 By: \_\_\_\_\_ Date: 12/7/2021

**CONTINUATION SHEET**

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION # 12 REV 2  
 APPLICATION DATE: 10/25/21  
 PERIOD TO: 10/25/21  
 PROJECT NO: HB #20-640-01

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

A	B	C	C.1*	C.2*	C.3	D	E	F	G	H	I	
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	PREVIOUS ADJUSTMENTS	ADJUSTMENTS THIS PERIOD	CURRENT VALUE	WORK COMPLETED FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)	BALANCE TO FINISH (C - G)	RETAINAGE 0%
<b>Construction</b>												
15-02-220	Demolition	\$48,732.00			\$48,732.00	\$48,732.00			\$48,732.00	100%	\$0.00	\$0.00
15-03-310	Concrete	\$1,495.00			\$1,495.00	\$1,495.00			\$1,495.00	100%	\$0.00	\$0.00
15-05-120	Metals	\$1,365.00			\$1,365.00	\$1,365.00			\$1,365.00	100%	\$0.00	\$0.00
15-06-110	Rough Carpentry	\$1,500.00			\$1,500.00	\$1,500.00			\$1,500.00	100%	\$0.00	\$0.00
15-06-410	Cabinets and Casework	\$28,775.00			\$28,775.00	\$28,775.00			\$28,775.00	100%	\$0.00	\$0.00
15-07-920	Joint Sealants	\$900.00			\$900.00	\$900.00			\$900.00	100%	\$0.00	\$0.00
15-08-140	Doors, Frames and Hardware	\$25,902.00	\$4,628.00		\$30,530.00	\$30,530.00			\$30,530.00	100%	\$0.00	\$0.00
15-08-810	Glass Windows and Doors	\$21,535.00	\$174.00		\$21,709.00	\$21,709.00			\$21,709.00	100%	\$0.00	\$0.00
15-09-250	Gypsum Board and Insulation	\$33,845.00			\$33,845.00	\$33,845.00			\$33,845.00	100%	\$0.00	\$0.00
15-09-210	Acoustical Ceilings	\$21,320.00			\$21,320.00	\$21,320.00			\$21,320.00	100%	\$0.00	\$0.00
15-09-680	Flooring	\$58,230.00			\$58,230.00	\$58,230.00			\$58,230.00	100%	\$0.00	\$0.00
15-09-910	Painting	\$11,995.00			\$11,995.00	\$11,995.00			\$11,995.00	100%	\$0.00	\$0.00
15-10-312	Fire Extinguisher	\$750.00			\$750.00	\$750.00			\$750.00	100%	\$0.00	\$0.00
15-10-531	Awnings	\$4,600.00			\$4,600.00	\$4,600.00			\$4,600.00	100%	\$0.00	\$0.00
15-15-310	Fire Protection	\$10,575.00	\$770.00		\$11,345.00	\$11,345.00			\$11,345.00	100%	\$0.00	\$0.00
15-15-410	Plumbing	\$2,941.00	\$297.50		\$3,238.50	\$3,238.50			\$3,238.50	100%	\$0.00	\$0.00
15-15-710	HVAC	\$50,477.00	\$3,207.85		\$53,684.85	\$53,684.85			\$53,684.85	100%	\$0.00	\$0.00
15-16-110	Electrical	\$87,495.00	\$17,587.97		\$105,082.97	\$105,082.97			\$105,082.97	100%	\$0.00	\$0.00
15-16-410	Low Voltage	\$38,075.00	\$4,969.90		\$43,044.90	\$43,044.90			\$43,044.90	100%	\$0.00	\$0.00
	<b>Construction Subtotal</b>	<b>\$450,507.00</b>	<b>\$31,635.22</b>	<b>\$0.00</b>	<b>\$482,142.22</b>	<b>\$482,142.22</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$482,142.22</b>	<b>100%</b>	<b>\$0.00</b>	<b>\$0.00</b>
<b>General Condition/Requirements, Insurance, Bond</b>												
	General Conditions	\$169,704.00	(\$32,196.22)		\$137,507.78	\$137,507.78			\$137,507.78	100%	\$0.00	\$0.00
	General Requirements	\$21,583.00			\$21,583.00	\$21,583.00			\$21,583.00	100%	\$0.00	\$0.00
	Performance and Payment Bond	\$5,899.00	\$561.00		\$6,460.00	\$6,460.00			\$6,460.00	100%	\$0.00	\$0.00
	General Liability Insurance	\$7,060.00			\$7,060.00	\$7,060.00			\$7,060.00	100%	\$0.00	\$0.00
	Construction Fee	\$39,286.00			\$39,286.00	\$39,286.00			\$39,286.00	100%	\$0.00	\$0.00
	<b>General Condition/Requirements, Insurance, Bond Subtotal</b>	<b>\$243,532.00</b>	<b>(\$31,635.22)</b>	<b>\$0.00</b>	<b>\$211,896.78</b>	<b>\$211,896.78</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$211,896.78</b>	<b>100%</b>	<b>\$0.00</b>	<b>\$0.00</b>
<b>Owner Contingency</b>												
15-18-140	Owner Contingency	\$69,403.00	(\$65,661.97)		\$3,741.03	\$3,741.03			\$3,741.03	100%	(\$0.00)	\$0.00
	CUD #1 (Southampton CO #1 = \$18,599.85 + GL, Bond, Fee)		\$20,078.54		\$20,078.54	\$20,078.54			\$20,078.54	100%	\$0.00	\$0.00
	CUD #2 (Stokes CO #1 = \$6,964.71 + GL, Bond, Fee)		\$7,518.40		\$7,518.40	\$7,518.40			\$7,518.40	100%	\$0.00	\$0.00
	CUD #3 (K&S CO #2 = \$2,845.00 + Southern Fire CO #2 = \$2,555.00 +GL, Bond, Fee)		\$22,501.30		\$22,501.30	\$22,501.30			\$22,501.30	100%	\$0.00	\$0.00
	CUD #4 R1 (Complete Electric CO = \$293.04 + GL, Bond, Fee)		\$313.41		\$313.41	\$313.41			\$313.41	100%	\$0.00	\$0.00
	CUD #5 (Borgzinner = \$9,630 + GL, Bond, Fee)		\$10,299.29		\$10,299.29	\$10,299.29			\$10,299.29	100%	\$0.00	\$0.00
	CUD #6 (Stokes CO = \$1,773.96 + GL, Bond, Fee)		\$1,897.25		\$1,897.25	\$1,897.25			\$1,897.25	100%	\$0.00	\$0.00
	CUD #7 (Complete Electric CO = \$802.12 + GL, Bond, Fee)		\$857.87		\$857.87	\$857.87			\$857.87	100%	\$0.00	\$0.00
	CUD #8 (Complete Electric CO = \$2,090.24) + GL, Bond, Fee)		\$2,195.91		\$2,195.91	\$2,195.91			\$2,195.91	100%	\$0.00	\$0.00
	CUD #9 (Tubito Painting CO = \$3,425.00 + GL, Bond, Fee)		\$3,598.15		\$3,598.15	\$3,598.15			\$3,598.15	100%	\$0.00	\$0.00
	CUD #10 (Tubito Painting CO = (\$3,425.00 + GL, Bond, Fee)		(\$3,598.15)		(\$3,598.15)	(\$3,598.15)			(\$3,598.15)	100%	\$0.00	\$0.00
	<b>Owner Contingency Subtotal</b>	<b>\$69,403.00</b>	<b>(\$0.00)</b>	<b>\$0.00</b>	<b>\$69,403.00</b>	<b>\$69,403.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$69,403.00</b>	<b>100%</b>	<b>(\$0.00)</b>	<b>\$0.00</b>
<b>Change Orders/PCCO's</b>												
PCCO #001	Desk Shields		\$11,443.65		\$11,443.65	\$11,443.65			\$11,443.65	100%	\$0.00	\$0.00
	<b>Total PCCO #001</b>		<b>\$11,443.65</b>		<b>\$11,443.65</b>	<b>\$11,443.65</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$11,443.65</b>	<b>100%</b>	<b>\$0.00</b>	<b>\$0.00</b>
PCCO #002	Added Walls/Doors		\$25,003.24		\$25,003.24	\$25,003.24		\$0.00	\$25,003.24	100%	\$0.00	\$0.00
0003.15-09-510	Acoustical Ceiling		\$1,200.00		\$1,200.00	\$1,200.00			\$1,200.00	100%	\$0.00	\$0.00

# CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION #12 REV 2  
APPLICATION DATE: 10/25/21

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: 10/25/21

Use Column I on Contracts where variable retainage for line items may apply.

PROJECT NO: HB #20-640-01

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	C.1* PREVIOUS ADJUSTMENTS	C.2* ADJUSTMENTS THIS PERIOD	C.3 CURRENT VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)		H BALANCE TO FINISH (C - G)	I RETAINAGE 0%
						FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		% (G + C)			
0003.15-09-250	Drywall		\$3,300.00		\$3,300.00	\$3,300.00			\$3,300.00	100%	\$0.00	\$0.00
0003.15-09-910	Painting		\$1,455.00		\$1,455.00	\$1,455.00			\$1,455.00	100%	\$0.00	\$0.00
0003.15-09-680	Flooring (Base)		\$450.00		\$450.00	\$450.00			\$450.00	100%	\$0.00	\$0.00
0003.15-08-810	Windows		\$4,000.00		\$4,000.00	\$4,000.00			\$4,000.00	100%	\$0.00	\$0.00
0003.15-08-140	Doors/Frames/Hardware		\$6,000.00		\$6,000.00	\$6,000.00			\$6,000.00	100%	\$0.00	\$0.00
0003.15-15-310	Fire Protection		\$1,500.00		\$1,500.00	\$1,500.00			\$1,500.00	100%	\$0.00	\$0.00
0003.15-15-710	HVAC		\$500.00		\$500.00	\$500.00			\$500.00	100%	\$0.00	\$0.00
0003.15-16-110	Electrical		\$530.88		\$530.88	\$530.88			\$530.88	100%	\$0.00	\$0.00
0003.15-16-410	Low Voltage		\$3,669.12		\$3,669.12	\$3,669.12			\$3,669.12	100%	\$0.00	\$0.00
0003.10-01-560	Temporary Protection		\$750.00		\$750.00	\$750.00			\$750.00	100%	\$0.00	\$0.00
0003.10-18-110	Contractor's Fee		\$1,190.63		\$1,190.63	\$1,190.63			\$1,190.63	100%	\$0.00	\$0.00
0003.10-18-105	General Liability Insurance		\$259.09		\$259.09	\$259.09			\$259.09	100%	\$0.00	\$0.00
0003.10-18-170	Bond		\$198.52		\$198.52	\$198.52			\$198.52	100%	\$0.00	\$0.00
	<b>Total PCCO #002</b>		<b>\$25,003.24</b>		<b>\$25,003.24</b>	<b>\$25,003.24</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$25,003.24</b>	<b>100%</b>	<b>\$0.00</b>	<b>\$0.00</b>
PCCO #003	Extended Time/Extended General Conditions		\$19,919.60		\$19,919.60	\$19,919.60			\$19,919.60	100%	\$0.00	\$0.00
	<b>Total PCCO #003</b>		<b>\$19,919.60</b>	<b>\$0.00</b>	<b>\$19,919.60</b>	<b>\$19,919.60</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$19,919.60</b>	<b>100%</b>	<b>\$0.00</b>	<b>\$0.00</b>
PCCO #004	Relocate Return Air Grilles		\$2,510.84	\$0.00	\$2,510.84	\$2,510.84			\$2,510.84	100%	\$0.00	\$0.00
	<b>Total PCCO #004</b>		<b>\$2,510.84</b>	<b>\$0.00</b>	<b>\$2,510.84</b>	<b>\$2,510.84</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$2,510.84</b>	<b>100%</b>	<b>\$0.00</b>	<b>\$0.00</b>
PCCO #005	Wire Access Control Door		\$1,562.75		\$1,562.75	\$1,562.75			\$1,562.75	100%	\$0.00	\$0.00
0006.15-16-110	Wire Access Control Door 107A		\$1,459.73		\$1,459.73	\$1,459.73			\$1,459.73	100%	\$0.00	\$0.00
0006.10-18-170	Bond		\$12.41		\$12.41	\$12.41			\$12.41	100%	\$0.00	\$0.00
0006.10-18-105	General Liability Insurance		\$16.19		\$16.19	\$16.19			\$16.19	100%	\$0.00	\$0.00
0006.10-18-110	Contractor's Fee		\$74.42		\$74.42	\$74.42			\$74.42	100%	\$0.00	\$0.00
	<b>Total PCCO #005</b>		<b>\$1,562.75</b>	<b>\$0.00</b>	<b>\$1,562.75</b>	<b>\$1,562.75</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$1,562.75</b>		<b>\$0.00</b>	<b>\$0.00</b>
PCCO #006	Return Unused Contingency											
	<b>Total PCCO #006</b>		<b>(\$3,741.03)</b>		<b>(\$3,741.03)</b>	<b>(\$3,741.03)</b>			<b>(\$3,741.03)</b>	<b>100%</b>	<b>\$0.00</b>	<b>\$0.00</b>
	<b>Total PCCO's</b>		<b>\$56,699.05</b>	<b>\$0.00</b>	<b>\$56,699.05</b>	<b>\$56,699.05</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$56,699.05</b>	<b>100%</b>	<b>\$0.00</b>	<b>\$0.00</b>
	<b>TOTAL</b>	<b>\$763,442.00</b>	<b>\$56,699.05</b>	<b>\$0.00</b>	<b>\$820,141.05</b>	<b>\$820,141.05</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$820,141.05</b>	<b>100%</b>	<b>(\$0.00)</b>	<b>\$0.00</b>

**CONSENT OF SURETY  
TO FINAL PAYMENT**

Conforms with the American Institute of  
Architects, AIA Document G707

**Bond No. 107320394**

OWNER	<input type="checkbox"/>
ARCHITECT	<input type="checkbox"/>
CONTRACTOR	<input type="checkbox"/>
SURETY	<input checked="" type="checkbox"/>
OTHER	<input type="checkbox"/>

TO OWNER:  
*(Name and address)*  
**Indian River County  
1801 27th Street  
Vero Beach, Florida 32960  
772-226-1268**

ARCHITECT'S PROJECT NO.: n/a  
  
CONTRACT FOR: **Bid Number: 2020057**  
  
CONTRACT DATED: **October 6, 2020**

PROJECT:  
*(Name and address)*  
**Interior Renovation of the Indian River County Building and Fire Departments  
1801 27th Street  
Vero Beach, FL 32960**

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the  
*(Insert name and address of Surety)*

**Travelers Casualty and Surety Company of America  
One Tower Square  
Hartford, CT 06183  
813-498-1183**

, SURETY,

on bond of  
*(Insert name and address of Contractor)*

**Hedrick Brothers Construction Co., Inc.  
2200 Centrepark West Drive, Suite 100  
West Palm Beach, FL 33409  
561-689-8880**

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the Surety of any  
of its obligations to  
*(Insert name and address of Owner)*

**Indian River County  
1801 27th Street  
Vero Beach, Florida 32960  
772-226-1268**


, OWNER,

as set forth in said Surety's bond.

IN WITNESS WHEREOF, the Surety has hereunto set its hand on this date: **October 11, 2021**  
*(Insert in writing the month followed by the numeric date and year.)*


**Travelers Casualty and Surety Company of America**

*(Surety)*

  
*(Signature of authorized representative)*

**James C. Congelio, Attorney-In-Fact**

*(Printed name and title)*

Attest:   
(Seal): **Melissa Beckworth, Account Manager**



**Travelers Casualty and Surety Company of America  
Travelers Casualty and Surety Company  
St. Paul Fire and Marine Insurance Company**

**POWER OF ATTORNEY**


KNOW ALL MEN BY THESE PRESENTS: That Travelers Casualty and Surety Company of America, Travelers Casualty and Surety Company, and St. Paul Fire and Marine Insurance Company are corporations duly organized under the laws of the State of Connecticut (herein collectively called the "Companies"), and that the Companies do hereby make, constitute and appoint **JAMES C CONGELIO** of **TAMPA, Florida**, their true and lawful Attorney(s)-in-Fact to sign, execute, seal and acknowledge any and all bonds, recognizances, conditional undertakings and other writings obligatory in the nature thereof on behalf of the Companies in their business of guaranteeing the fidelity of persons, guaranteeing the performance of contracts and executing or guaranteeing bonds and undertakings required or permitted in any actions or proceedings allowed by law.

IN WITNESS WHEREOF, the Companies have caused this instrument to be signed, and their corporate seals to be hereto affixed, this **21st** day of **April**, 2021.



State of Connecticut

City of Hartford ss.

By:   
Robert L. Raney, Senior Vice President

On this the **21st** day of **April**, 2021, before me personally appeared **Robert L. Raney**, who acknowledged himself to be the Senior Vice President of each of the Companies, and that he, as such, being authorized so to do, executed the foregoing instrument for the purposes therein contained by signing on behalf of said Companies by himself as a duly authorized officer.

IN WITNESS WHEREOF, I hereunto set my hand and official seal.

My Commission expires the **30th** day of **June**, 2026



  
Anna P. Nowik, Notary Public

This Power of Attorney is granted under and by the authority of the following resolutions adopted by the Boards of Directors of each of the Companies, which resolutions are now in full force and effect, reading as follows:

**RESOLVED**, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President, any Vice President, any Second Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary may appoint Attorneys-in-Fact and Agents to act for and on behalf of the Company and may give such appointee such authority as his or her certificate of authority may prescribe to sign with the Company's name and seal with the Company's seal bonds, recognizances, contracts of indemnity, and other writings obligatory in the nature of a bond, recognizance, or conditional undertaking, and any of said officers or the Board of Directors at any time may remove any such appointee and revoke the power given him or her; and it is

**FURTHER RESOLVED**, that the Chairman, the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President may delegate all or any part of the foregoing authority to one or more officers or employees of this Company, provided that each such delegation is in writing and a copy thereof is filed in the office of the Secretary; and it is


**FURTHER RESOLVED**, that any bond, recognizance, contract of indemnity, or writing obligatory in the nature of a bond, recognizance, or conditional undertaking shall be valid and binding upon the Company when (a) signed by the President, any Vice Chairman, any Executive Vice President, any Senior Vice President or any Vice President, the Treasurer, any Assistant Treasurer, the Corporate Secretary or any Assistant Secretary and duly attested and sealed with the Company's seal by a Secretary or Assistant Secretary; or (b) duly executed (under seal, if required) by one or more Attorneys-in-Fact and Agents pursuant to the power prescribed in his or her certificate or their certificates of authority or by one or more Company officers pursuant to a written delegation of authority; and it is

**FURTHER RESOLVED**, that the signature of each of the following officers: President, any Executive Vice President, any Senior Vice President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary, and the seal of the Company may be affixed by facsimile to any Power of Attorney or to any certificate relating thereto appointing Resident Vice Presidents, Resident Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such Power of Attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding on the Company in the future with respect to any bond or understanding to which it is attached.

I, **Kevin E. Hughes**, the undersigned, Assistant Secretary of each of the Companies, do hereby certify that the above and foregoing is a true and correct copy of the Power of Attorney executed by said Companies, which remains in full force and effect.

Dated this **11th** day of **October**, 2021



  
Kevin E. Hughes, Assistant Secretary

**To verify the authenticity of this Power of Attorney, please call us at 1-800-421-3880.  
Please refer to the above-named Attorney(s)-in-Fact and the details of the bond to which this Power of Attorney is attached.**