

**INDIAN RIVER COUNTY, FLORIDA  
M E M O R A N D U M**

**TO:** Honorable Emergency Services District Board of Commissioners

**THROUGH:** Jason E. Brown, County Administrator

**THROUGH:** Tad Stone, Director  
Department of Emergency Services

**FROM:** Erin Baskins, Staff Assistant IV  
Department of Emergency Services

**DATE:** May 18, 2018

**SUBJECT:** Authorization for Final Payment to Barth Construction, Inc. for the Construction of Fire-Rescue Station #14 (6780 26<sup>th</sup> Street)

It is respectfully requested that the information contained herein be given formal consideration by the Emergency Services District Board of Commissioners at the next scheduled meeting.

**DESCRIPTION AND CONDITIONS:**

The County awarded the construction agreement to Barth Construction, Inc. on December 20, 2016 to begin the building process of Fire- Rescue Station #14 (6780 26<sup>th</sup> Street) with an original not-to-exceed cost of \$2,446,869.00. After all phases of work were completed, the final cost of the fire station was \$2,336,677.56, which is under budget in the amount of \$110,191.44.

**ANALYSIS:**

The contractor for the construction of Fire-Rescue Station #14 (6780 26<sup>th</sup> Street), Barth Construction, Inc. has completed all phases of the work pursuant to the contract and has made a request for final payment in the amount of \$30,362.77. C. M. Crawford Architect, Inc., the county's representative, has reviewed the building payment request for \$30,362.77 and believes all work has been completed and all final release of liens has been received.

**FUNDING:**

<b>ITEM</b>	<b>Amount</b>	<b>Account Number</b>
Fire Station #14 Construction	\$30,362.77	31512022-066510-15015

**RECOMMENDATION:**

Staff recommends the Board approve final payment in the amount of \$30,362.77.

**ATTACHMENTS:**

Letter from C. M. Crawford Architect Inc. dated May 16, 2018  
AIA G701 Change Order  
AIA G702 Application and Certificate for Payment  
AIA G703 Continuation Sheet  
AIA G706 Contractors Affidavit of Payment of Debts and Liens  
AIA G706A Contractors Affidavit of Release of Liens  
AIA G707 Consent of Surety to Final Payment