



1701 Highway A 1 A Suite 301  
Vero Beach, Florida 32963  
tel: 772 231 4301  
fax: 772 231 4332

October 25, 2019

Mr. Himanshu Mehta, P.E.  
Managing Director  
Solid Waste Disposal District  
1325 74th Ave SW  
Vero Beach, FL 32968

Subject: Indian River County Solid Waste Disposal District.  
Segment 3 Cell 2 Expansion, Segment 2 Partial Closure,  
and Landfill Gas System Expansion  
IRC Contract No.: 2018025  
Change Order No. 6 – Rain Delays for June, July, August, and September

Dear Mr. Mehta:

Transmitted herewith are three copies of the Change Order Number 6, for the contract extension for rain delays. The rain delays for June and July were not part of Change Order Number 5. We have carefully reviewed the contractor's request for 51 days delay and can only recommend Indian River County award 42 days rain delays to the actual work occurring at the time.

We trust the enclosed is sufficient for your review and the Board's approval. If you need any additional information or clarification, please do not hesitate to contact our office.

Sincerely,

Martin J. Lewis, P.E., BCEE, PMP  
Project Manager  
CDM Smith Inc.

MJL/jj

Attachments: Tables 1, 2, and 3  
Change Order No. 6 Form  
Thalle Construction Requests for rain delays.

File: PW\_PL1\_6706-228608.05.06.70





Mr. Himanshu Mehta, P.E.

October 25, 2019

Page 2

cc: Eric Grotke, CDM Smith  
Kevin Vann, CDM Smith  
Reinaldo Gonzalez, Thalle

