

INDIAN RIVER COUNTY, FLORIDA AGENDA ITEM

Department of General Services / Parks & Recreation Division – Conservation Resources

Date:	December 22, 2020
То:	The Honorable Board of County Commissioners
Thru:	Jason E. Brown, County Administrator Michael C. Zito, Assistant County Administrator Kevin M. Kirwin, Parks & Recreation Director
From:	Beth Powell, Asst. Director Parks & Conservation Resources
Subject:	2020 Conservation Lands Program Update

This informational item has been prepared to provide the Board and the general public with an overview of the current and projected activities for the Conservation Lands Program. It is our goal to maintain effective communication by updating the progress of various projects that have been designed to increase public access and enjoyment of the County's Conservation lands Program.

Parks and Recreation – Conservation Resources staff continue to develop a strategic approach to advancing public access improvements and land management projects within each of the conservation areas. This approach places special emphasis on conservation area management plans that have a commitment to Florida Communities Trust (FCT) to fulfill specific obligations, while at the same time addressing goals and objectives of the Board and the Department with respect to the Capital Improvement Element of the Comprehensive Plan.

In addition to physical improvements to the conservation areas, staff has been working through the newly combined Parks & Recreation Division to improve outreach and education. Staff evaluated various companies and options for providing the public with a mobile based app that contains trail data specific to our conservation areas. In October, staff selected Outerspatial to provide these services. GIS and Conservation staff have been working to transfer all necessary data to the company for a live launch expected to occur in late January. With this in mind, and in light of the current social distancing protocols related to COVID-19, staff also sought ways to encourage visitation at our conservation areas to new visitors, however, with the need for social distancing measures and reduced group sizes, engagement is limited. Staff looked for alternative ways to engage larger numbers of people and to improve educational information available that encourages the public to visit the conservation area trails and amenities. Staff worked with the Budget Department to utilize CARES Act funding to produce 8 educational videos for this purpose. These videos will be available on a variety of platforms including the County's website, Facebook pages, Channel 27, You Tube, Vimeo,

as well as to be shared with other organizational partners. In addition, conservation staff will be working with recreation staff to schedule live premiers of each video throughout the next several months which will allow the public to engage with staff to ask questions and learn more about the County's conservation lands.

In FY 19/20, two full-time Conservation Lands Technicians were budgeted and hired to assist the Division with the maintenance specific to conservation areas. The two positions have completed necessary deferred maintenance throughout the last year especially as it relates to exotics treatment and maintenance of trails, boardwalks and other amenities.

As far as physical improvements, staff is providing a summary of current work efforts and projects that have been completed since the 2017 in tables shown below. While not entirely comprehensive, these tables provide a good snapshot of projects that have been completed or are in progress.

Conservation Area Status – Projects Completed

Conservation Area	Milestones		
Multiple CAs	New entry signs installed		
Captain Forster Hammock Preserve Indian River Lagoon Greenway North Sebastian Conservation Area Oslo Riverfront Conservation Area	 Exotics treatment funded through Florida Fish & Wildlife Conservation Commission – multiple years – entering maintenance rotation 		
Ansin Riverfront Conservation Area	 Boardwalk & trails complete Perimeter fencing to be installed (early 2021) Transitioning to a 5-year FCT reporting period 		
Archie Smith Fish House	Dock/pier completed – remaining improvements beginning FY21/22		
Harmony Oaks Conservation Area	Wetland boardwalk completed in 2020		
Jones' Pier Conservation Area	 Jungle Trail signage and brochures completed and installed Fruit Stand reconstructed 		
North Sebastian Conservation Area	 Parking lot recently re-surfaced New signage installed Requesting transition to a 5-year FCT reporting period 		
Oslo Riverfront CA	Firebreak funded through Hazard Mitigation Grant Program complete		
Round Island South CA	Wetland boardwalks installed, trails complete		
South Oslo Riverfont CA	Boardwalks installed, new educational signage installed		

Conservation Area Status – Planning & Permitting Phase

Conservation Area	Milestones	Anticipated Timing
Hallstrom Farmstead	 Site plan underway for parking, trails, pavilions & boardwalk west of Old Dixie Hwy Renovation of buildings & other improvements east of Old Dixie Hwy in FY 22/23 	Construction to be completed for western improvements in late 2021

Lost Tree Island	 Initial survey work complete Strategic design meetings underway Conceptual design under development BOCC update planned as part of design process 	Conceptual design to be completed in mid-2021
Sebastian Harbor Preserve	 Trails & boardwalks complete Site plans & permitting complete (parking & pavilions) 	Bidding for parking and picnic improvements in early 2021
South Prong Slough	Preliminary survey completeSite plan under development	Permitting to be complete by late 2021 – construction bidding to follow

Conservation Area Status – Construction Phase

Conservation Area	Milestones	Anticipated Timing
Harmony Oaks	 Wetland boardwalk completed in 2020 Planning possible kayak launch & limited parking Trail system complete with new boardwalk 	Improvements planned to be completed in FY 21/11
Jones' Pier	 Wetland construction is 90% complete – awaiting pump installation & planting Pavilion 80% complete – FPL to relocate power for restroom facilities Cottage to be painted & interior renovated in early 2021 House to be elevated (HMGP Grant received) in mid-2021. Museum layout & exhibit designs underway 	Improvements to be complete in mid-2021
Kroegel Homestead	 Bids for construction of parking lot, pavilion and trail have been received Planning for reconstructed outbuildings in 2021 Museum design planned for FY21/22 	Parking lot and trail to be opened in mid-2021
Oslo Riverfront	 Repaired impoundment overlook under construction New perimeter fencing planned for early 2021 New boardwalks planned for 2021/22 Planning improvements to the ADA loop trail 	Boardwalk & trail improvements to be complete in late 2021/early 2022 (pending design & permitting)
Oyster Bar Marsh	 Construction of boardwalks 7 trails complete Parking lot construction anticipated to commence in early 2021. 	Site improvements to be completed in mid-2021
Wabasso Scrub	 Perimeter fending to be installed in early 2021 Wetland overlook bidding nearing completion Trails complete 	Overlook to be completed in mid-2021