



Florida Department of Transportation

RON DESANTIS
GOVERNOR

3601 Oleander Avenue
Fort Pierce, FL 34982

JARED W. PERDUE, P.E.
SECRETARY

June 7, 2023

Harrison Youngblood
Indian River County Utility Department
1801 27th Street
Vero Beach, FL 32960

Re: Notice of Non-Pursuit/Completion of Utility Work Schedule by Indian River County Utility Department
437707-1-52-01 CR512 Over Lateral Canal Bridge Construction Project

Mr. Youngblood,

After review of the Utility Work Schedule (UWS) and the absence of work in the field, the Department has concerns with Indian River County Utility Department's ability to complete the work within the signed UWS's timeframe (by 06/05/23 – start of construction).

Pursuant to **s. 337.403, F.S.**, Indian River County Utility Department is hereby notified that you must perform the utility work specified in the attached UWS as scheduled to alleviate unreasonable interference and/or delays to the above referenced project.

Work impacted by these delays includes but not limited to drainage installation, sheet pile wall installation, channel work, guardrail, signing, and bridge replacement.

Should the Contractor notify the Department of the intention to submit a claim for additional compensation due to a changed condition or delay caused by Indian River County Utility Department's alleged failure to perform work in accordance with the UWS, and the timeframe provided therein or other relocation agreements, Indian River County Utility Department may be responsible for any, and all costs incurred by the Department due to these impacts/delays.

Please respond to this notice with a written plan to bring the Indian River County Utility Department into compliance with the UWS within 3 business days.

Sincerely,

Kristopher L Kehres

Digitally signed by Kristopher L
Kehres
Date: 2023.06.08 07:38:53 -04'00'

Kristopher Kehres, P.E.
Resident Engineer

Attach.: Certified Utility Work Schedule

Cc:

Contractor – Randy Cropp
Construction Engineer – Chad Rucks
District Utilities Engineer – Kadian McLean
Project Administrator – Glen Bridges
TCO Project Manager – K.C. Jose