

INDIAN RIVER COUNTY
OFFICE OF MANAGEMENT AND BUDGET
PURCHASING DIVISION

DATE: August 9, 2021

TO: BOARD OF COUNTY COMMISSIONERS

THROUGH: Jason E. Brown, County Administrator
Kristin Daniels, Budget Director

FROM: Jennifer Hyde, Purchasing Manager

SUBJECT: Change Order 1 to the Agreement with All Webbs, Enterprises Inc. for Well Field Feasibility Expansion Study

BACKGROUND:

On June 8, 2021, the Board waived the requirement for bids for the Well Field Feasibility Expansion Study, with a modified agreement approved on July 13, 2021.

After discussions among staff, the Contractor, and our consulting engineer, Kimley-Horn and Associates, additional time to complete the project has been recommended. Time for substantial completion of the work on Well N-7, located at North County WTP, is suggested to be extended 30 days for sufficient time to complete bacteriological testing (Bac-t), and obtain FDEP clearance of the well. An additional 28 days will be added to the Well N7 Milestone date as well as the project Substantial and Final Completion dates to account for site clearing and grubbing, installation and removal of the crushed concrete pad, removal and reinstallation of the well electrical panels, and restoration at Well N7.

SOURCE OF FUNDS:

No additional funds are necessary for this request.

RECOMMENDATION:

Staff recommends the Board approve Change Order 1 to the agreement and authorize the Chairman to sign it.

ATTACHMENT:

Change Order 1