

Change Order FormNo. 1

DATE OF ISSUANCE: 8/9/2021

EFFECTIVE DATE: 8/9/2021OWNER: Indian River CountyCONTRACTOR All Webbs Enterprises, Inc.Project: Well Field Feasibility Expansion

OWNER's Project No. _____

You are directed to make the following changes in the Contract Documents:

Description:

This Change Order extends the Well N7 Milestone Substantial Completion date by 58 days, the project Substantial Completion date by 28 days, and the Final Completion date by 28 days.


Reason for Change Order:


Well N7 Milestone date will be extended 30 days for to ensure enough time to Bac-t and receive FDEP clearance of the well. An additional 28 days will be added to the Well N7 Milestone date as well as the project Substantial and Final Completion dates to account for site clearing and grubbing, installation and removal of the crushed concrete pad, removal and reinstallation of the well electrical panels, and restoration at Well N7.

Attachments: (List documents supporting change)

CHANGE IN CONTRACT PRICE:	
Description	Amount
Original Contract Price	\$992,100.00
Net Increase (Decrease) from previous Change Orders No. <u> </u> to <u> </u> :	\$0
Contract Price prior to this Change Order:	\$992,100.00
Net increase (decrease) of this Change Order:	\$0
Contract Price with all approved Change Orders:	\$992,100.00

CHANGE IN CONTRACT TIMES	
Description	Time
Original Contract Time:	(days or dates)
Milestone Substantial Completion:	<u>120</u>
Substantial Completion:	<u>270</u>
Final Completion:	<u>300</u>
Net change from previous Change Orders No. <u> </u> to <u> </u> :	(days)
Milestone Substantial Completion:	<u>0</u>
Substantial Completion:	
Final Completion:	
Contract Time prior to this Change Order:	(days or dates)
Milestone Substantial Completion:	<u>120</u>
Substantial Completion:	<u>270</u>
Final Completion:	<u>300</u>
Net increase (decrease) this Change Order:	(days or dates)
Milestone Substantial Completion:	<u>58</u>
Substantial Completion:	<u>28</u>
Final Completion:	<u>28</u>
Contract Time with all approved Change Orders:	(days or dates)
Milestone Substantial Completion:	<u>178</u>
Substantial Completion:	<u>298</u>
Final Completion:	<u>328</u>

ACCEPTED:
By:  DocuSigned by:
CONTRACTOR (Signature)
Date: 8/10/2021

RECOMMENDED:
By:  DocuSigned by:
ENGINEER (Signature)
Date: 8/10/2021

APPROVED:
By:
OWNER (Signature)
Date: