

Change Order #01

**PROJECT: US 1 Air Release Valve and 24" Forcemain Replacement**

DATE OF ISSUANCE: July 31, 2018

OWNER: Indian River County Dept. of Utility Services

CONTRACTOR: Johnson Davis

OWNER's Project No.: 2018-047

---

---

You are directed to make the following changes in the Contract Documents:

Add replacement of second air release valve and increase the size of the temporary by-pass force mains to 12-inches diameter.


Reason for Change Order:

IRC staff found an ARV immediately south of the subject ARV to be leaking. Since it is imperative that the leaking ARV be replaced it is being added to the contract. This CO essentially doubles the scope of work and cost of the original project. Temporary by-pass force main diameter will be increased to ensure wastewater flow may be maintained.

Attachments: See itemized schedule

CHANGE IN CONTRACT PRICE:	
Description	Amount
Original Contract Price	\$124,000.00
Net Increase (Decrease) from previous Change Orders No. :	\$0.00
Contract Price prior to this Change Order:	\$124,000.00
Net increase (decrease) of this Change Order:	\$128,658.00
Contract Price with all approved Change Orders:	\$252,658.00

CHANGE IN CONTRACT TIMES	
Description	Time
Original Contract Time:	(days or dates)
Substantial Completion:	
Final Completion:	
Net change from previous Change Orders No. :	(days)
Substantial Completion:	
Final Completion:	
Contract Time prior to this Change Order:	(days or dates)
Substantial Completion:	
Final Completion:	
Net increase (decrease) this Change Order:	(days or dates)
Substantial Completion:	
Final Completion:	
Contract Time with all approved Change Orders:	(days or dates)
Substantial Completion:	
Final Completion:	

ACCEPTED:
By: 
CONTRACTOR (Signature)
Date: <u>31-July-18</u>

RECOMMENDED:
By: 
Utilities Engineer (Signature)
Date: <u>8/2/2018</u>

APPROVED:
By:
OWNER (Signature)
Date: