

**SECTION 3 SCHEDULE & DELIVERABLES**

The following schedule is anticipated for Tasks 1 through 6:

- A. Fifty-six calendar days from NTP:
- Task 1 – Survey,
  - Task 2 – Pavement Cores,
  - Task 6 – Notice to Utility Providers.
- B. Twenty-one calendar days from completion of survey and pavement cores:
- Task 3 - Existing conditions review and list, meeting with IRC Staff.
- C. Fifty-six calendar days from completion of Task 3 Existing Conditions Review:
- Task 4 - Roadway Plans – 60% design completion,
  - Task 5 - Signalization Plans – 60% design completion,
  - Task 6 - Submittal of 60% Design Documents to County,
  - Task 6 - Submittal of SJRWMD Permit Exemption Request.
- D. Twenty-one calendar days from submittal of 60% Phase II Design Documents to County:
- Review comments by County.
- E. Twenty-eight calendar days from receipt of County comments:
- Task 4 - Roadway Plans – 90% design completion,
  - Task 5 - Signalization Plans – 90% design completion,
  - Task 6 - Submittal of 90% Construction Documents to County and FDOT.
- F. Twenty-one calendar days from submittal of 90% Construction Documents to County:
- Final review comments by County.
  - Review comments from FDOT.
- G. Twenty-one calendar days from receipt of County and FDOT comments:
- Task 4 - Roadway Plans – 100% Final Construction Documents,
  - Task 5 - Signalization Plans – 100% Final Construction Documents,
  - Task 6 - Submittal of Phase 100% Construction Documents to County and FDOT.

The following deliverables will be provided to the County:

- A. Task 1 - Survey,
- B. Task 2 – Pavement core results,
- C. Task 4 – 60, 90 and 100% Roadway and Traffic Signal Plans (1 hardcopy and 1 pdf),
- D. Task 4 – 60, 90 and 100% Cost Estimate (1 hardcopy and 1 pdf),
- E. Task 4 – 90 and 100% Specifications (pdf),
- F. Task 6 – Notice to Utility Providers (pdf copy),
- G. Task 6 – SJRWMD permit exemption determination (pdf copy),
- H. Task 4 – Final 100% Construction Documents (Roadway & Signalization Plans, Cost Estimate, Specifications, Signed and Sealed), (1 hardcopy and 1 pdf),
- I. Task 6 - Written responses to County and FDOT comments (1 pdf),
- J. Task 7 - Issue for Bid Documents (Roadway Plans and Traffic Signal Plans, Cost Estimate Specifications, Signed and Sealed (1 hardcopy and 1 pdf).