

Change Order #02

PROJECT: US 1 Air Release Valve and 24" Forcemain Replacement

DATE OF ISSUANCE: September 28, 2018

OWNER: Indian River County Dept. of Utility Services

CONTRACTOR: Johnson Davis

OWNER's Project No.: 2018-047

You are directed to make the following changes in the Contract Documents:

Add remove & replace drainage structure (MES) and install valve boxes & pads.

Delete Force Account.

Reason for Change Order:

An existing drainage culvert's concrete mitered end section (MES) was found to conflict with the temporary 12" by-pass force main route. IRC staff directed the Contractor to remove and replace the MES. IRC Staff also directed Contractor to install valve boxes & concrete pads so the by-pass tapping valves may be used for future connection.


The Force Account is being deleted for the Final Pay Request.

Attachments: See itemized schedule

CHANGE IN CONTRACT PRICE:	
Description	Amount
Original Contract Price	\$124,000.00
Net Increase (Decrease) from previous Change Orders No. :	\$128,658.00
Contract Price prior to this Change Order:	\$252,658.00
Net increase (decrease) of this Change Order:	-\$14,000.00
Contract Price with all approved Change Orders:	\$238,658.00

CHANGE IN CONTRACT TIMES	
Description	Time
Original Contract Time:	(days or dates)
Substantial Completion:	
Final Completion:	
Net change from previous Change Orders No. :	(days)
Substantial Completion:	
Final Completion:	
Contract Time prior to this Change Order:	(days or dates)
Substantial Completion:	
Final Completion:	
Net increase (decrease) this Change Order:	(days or dates)
Substantial Completion:	
Final Completion:	
Contract Time with all approved Change Orders:	(days or dates)
Substantial Completion:	
Final Completion:	

ACCEPTED:
By: 
CONTRACTOR (Signature)
Date: 1-October, 18

RECOMMENDED:
By: 
Utilities Engineer (Signature)
Date: 10/2/2018

APPROVED:
By:
OWNER (Signature)
Date:

**Summary: Change Order #2**

**2018-047 US 1 ARV Replacement**

**Indian River County Utilities**

**Date: September 28, 2018**

Bid Item No.	Bid Item Description	Estimated Quantity	Unit of Measure	Labor Cost	
				Unit Price	Total Item Price
<b>Change Order 2</b>					
CO2-1	Add: Remove and Replace Existing Drainage Structure (Mitered Pipe End), Form and Pour 5 ea Valve Pads (see Johnson Davis Proposal)	1	EA	\$1,000.00	\$1,000.00
CO2-2	Delete: Force Account	(1)	LS	\$15,000.00	-\$15,000.00
			<b>Total Change Order 2</b>		<b>-\$14,000.00</b>