

**SECTION 00942 - Change Order Form**

No. 1

DATE OF ISSUANCE: 11-23-21

EFFECTIVE DATE: 11-23-21

OWNER: Indian River County  
 CONTRACTOR Summerlin's Marine Construction  
 Project: Oslo Riverfront Conservation Area Overlook  
 OWNER's Project No. Con-ORCA OWNER'S Bid No. 20190037  
 FM No.: N/A

You are directed to make the following changes in the Contract Documents:

Reason for Change Order:

The project is complete. This change order is intended to make final adjustments to bid line items in order to finalize the contract amount and release retainage to the Contractor. Additional time for completion due to weather delays and COVID-19 disruption to materials & labor.

Attachments:

CHANGE IN CONTRACT PRICE:	
Description	Amount
Original Contract Price	\$ <u>111,702.00</u>
Net increase of this Change Order:	\$ <u>10,800.00</u>
Contract Price with all approved Change Orders:	\$ <u>122,502.00</u>

CHANGE IN CONTRACT TIMES	
Description	Time
Original Contract Time:	(days or dates)
Substantial Completion:	<u>NA</u>
Final Completion:	<u>90</u>
Net increase this Change Order:	(days or dates)
Substantial Completion:	<u>0</u>
Final Completion:	<u>335</u>
Contract Time with all approved Change Orders:	(days or dates)
Substantial Completion:	<u>NA</u>
Final Completion:	<u>425</u>

ACCEPTED: Summerlin's Marine Construction, LLC
CONTRACTOR (Signature)
Date:

RECOMMENDED: By: Beth Powell, IRC Parks & Conservation
Date:

APPROVED: By:
OWNER (Signature)
Date:

# CHANGE ORDER NO. 1

## DESCRIPTION OF ITEMIZED CHANGES

**PROJECT NAME: OSLO RIVERFRONT CONSERVATION AREA OVERLOOK**

**PROJECT NO. CON-ORCA BID NO. 2019037**

Item No.	Description	Unit	Quantity	Unit Price	Price Increase	Price Decrease
1	ADJUSTMENT TO COST OF LUMBER		1	\$2600	\$2600	
2	ADD ALUMINUM HANDRAILS		1	\$8200	\$8200	
<b>SUBTOTALS</b>						
					<b>\$10,800.00</b>	
<b>OSLO RIVERFRONT CONSERVATION AREA OVERLOOK</b>					<b>TOTAL</b>	<b>\$10,800.00</b>