

SECTION 00942 - Change Order Form

No. 1 (Final)

DATE OF ISSUANCE: 10/2/2018

EFFECTIVE DATE: 10/2/2018

OWNER: Indian River County

CONTRACTOR Hinterland Group, Inc.,

Project: BLUE CYPRESS LAKE ROAD CULVERT REPLACEMENT

OWNER's Project No. IRC-1758

OWNER'S Bid No. RFP-2018033

You are directed to make the following changes in the Contract Documents:

Reason for Change Order:

The project is complete. This change order is to make final adjustments to bid line items in order to finalize the contract amount, release retainage to the Contractor and adjust time.

Attachments:

Description of Itemized Changes

CHANGE IN CONTRACT PRICE:	
Description	Amount
Original Contract Price	\$ <u>176,000.00</u>
Net decrease of this Change Order:	\$ <u>(82,920.00)</u>
Contract Price with all approved Change Orders:	\$ <u>93,080.00</u>

CHANGE IN CONTRACT TIMES	
Description	Time
Original Contract Time: Final Completion:	(date - days) <u>4/23/2018 - 60</u>
Net increase this Change Order: Final Completion:	(days) <u>38</u>
Contract Time with all approved Change Orders:	(date - days) Final Completion: <u>07/29/2018 - 98</u>

ACCEPTED:
By: 
CONTRACTOR (Signature)
Date: <u>9/18/18</u>

RECOMMENDED:
By: 
ENGINEER (Signature)
Date: <u>9-18-2018</u>

APPROVED:
By:
OWNER (Signature)
Date:

CHANGE ORDER NO. 1 - FINAL

DESCRIPTION OF ITEMIZED CHANGES

PROJECT NAME: BLUE CYPRESS LAKE ROAD CULVERT REPLACEMENT

I.R.C. PROJECT NO. 1758 BID NO. 2018033

Item No.	Description	Unit	Quantity	Unit Price	Price Increase	Price Decrease
121-70	NON-EXCAVATABLE FLOWABLE FILL (125 PSI)	CY	2	280.00	560.00	
334-1-13	2" SP-12.5 SUPERPAVE ASPHALTIC CONCRETE	SY	8	85.00		680.00
455-133-2	SHEET PILE - STEEL, TEMPORARY (AS NEEDED)	LF	60	120.00		7,200.00
*P-1	BY PASS PUMP AND ASSOCIATED FITTINGS/HOSES, 12" MINIMUM	DAY	30.00	120.00		3,600.00
	FORCE ACCOUNT					72,000.00
SUBTOTALS					560.00	83,480.00
BLUE CYPRESS LAKE ROAD CULVERT REPLACEMENT				TOTAL	\$	(82,920.00)