

**SECTION 00942 – Change Order Form**No. **1**DATE OF ISSUANCE: 7/02/2019EFFECTIVE DATE: 7/02/2019

OWNER: **Indian River County**  
 CONTRACTOR **COMMUNITY ASPHALT, CORP.**  
 Project: **CR 512 RESURFACING & SHOULDER WIDENING FROM MYRTLE STREET TO 125<sup>th</sup> AVENUE**

OWNER's Project No. **IRC-1305**  
 OWNER'S Bid No. **2018009**  
 FM No: **433068-1-54-01**

You are directed to make the following changes in the Contract Documents:

## Description:

1. Relocate Storm Drain at CR-512 and Willow Street intersection as detailed in plan sheet 1 of "CR-512 Resurfacing & Shoulder Widening from Myrtle Street to 125<sup>th</sup> Avenue – Drainage Fix, Sheet 1.  
Item: Pipe Relocation – Lump Sum - \$135,987.39
2. Revise Strain Pole heights to ensure minimum roadway clearance and increase in plan quantity.  
Item: Concrete Strain Pole Change – Lump Sum - \$43,065.00
3. Provide Maintenance of Traffic for additional contract time of 242 days.  
Item: MOT – Lump Sum - \$24,354.28
4. Extend Contract time for 242 days
  - a. Weather related delay days and Holidays – 46 Days
  - b. Extension for utility delays from AT&T/Comcast relocation – 57 Days
  - c. Extension for redesign and contract change order - 22 Days
  - d. Temporary contract holding time – 42 Days
  - e. Extension for relocation of drainage and associated mast arm schedule impacts, including manufacture and delivery of drainage structures – 53 Days
  - f. Extension for mast arm installation and additional restoration work – 22 Days

## Reason for Change Order:

1. Addressing the relocation of the storm drain to make room for the mast arm foundation in the north west corner of CR 512 and Willow Street intersection.
2. Change of Strain Pole Height to have adequate clearance for trucks.
3. Contract time is being extended 242 days. This covers project-wide general maintenance of traffic required in order to ensure a safe work zone.
4. Extension of Contract Time to accommodate all utility conflict, design change, material manufacturing delays associated with the work detailed in this work order.

Items shall include all associated costs with completing the work listed and shown on drawings and related time extensions as detailed within this change order such as installation, all labor, construction equipment and materials, and incidentals necessary to perform the work.

**SECTION 00942 – Change Order Form**No. 1

## Additional Contract Time:

Original Contract Time: 150 days to Substantial Completion  
 Weather/ Holidays to May 22, 2019: 46 days  
 Additional Contract time: 154 days  
 Temporary Holding Time 42 days (May 23, 2019 to July 2, 2019):

Total additional Contract Time: 242 days  
 New Time to Substantial Completion: 392 days (11/18/2019)  
 New Time to Final Completion: 422 days (12/17/2019)

Documents supporting change are available for viewing in Engineering Division:  
 Proposal from Community Asphalt, Corp.  
 Revised project design sheet showing drainage and sidewalk

CHANGE IN CONTRACT PRICE:	
Description	Amount
Original Contract Price	\$1,916,316.97
Net increase (decrease) of this Change Order:	<u>\$203,406.67</u>
Contract Price with all approved Change Orders:	<u>\$2,119,723.64</u>

CHANGE IN CONTRACT TIMES	
Description	Time
Original Contract Time:	(days or dates)
Substantial Completion:	<u>150 (03-20-2019)</u>
Final Completion:	<u>180 (04-19-2019)</u>
Net increase this Change Order:	(days or dates)
Substantial Completion:	<u>242</u>
Final Completion:	<u>242</u>
Contract Time with all approved Change Orders:	(days or dates)
Substantial Completion:	<u>392 (11-18-2019)</u>
Final Completion:	<u>422 (12-17-2019)</u>

<b>ACCEPTED:</b>
By:
CONTRACTOR (Signature)
Date:

<b>RECOMMENDED:</b>
By:
ENGINEER (Signature)
Date:

<b>APPROVED:</b>
By:
OWNER (Signature)
Date: