

**SECTION 00942 - Change Order Form**

No. 1

DATE OF ISSUANCE: 10/8/2019

EFFECTIVE DATE: 10/8/2019

OWNER: Indian River County  
 CONTRACTOR TIMOTHY ROSE CONTRACTING, INC.  
 Project: ATLANTIC BOULEVARD PARKING AREA  
 OWNER's Project No. IRC-1719  
 OWNER'S Bid No. 2018070

You are directed to make the following changes in the Contract Documents:

Reason for Change Order:

The project is complete. This change order is intended to make final adjustments to bid line items in order to finalize the contract amount, release retainage to the Contractor and make final contract time adjustments.

Attachments: (List documents supporting change)  
 Description of Itemized Changes

CHANGE IN CONTRACT PRICE:	
Description	Amount
Original Contract Price	<u>\$310,259.50</u>
Net decrease of this Change Order:	<u>\$23,028.43</u>
Contract Price with all approved Change Orders:	<u>\$287,231.07</u>

CHANGE IN CONTRACT TIMES	
Description	Time
Original Contract Time:	(days/dates)
Substantial Completion:	<u>90 days - 1/26/2019</u>
Final Completion:	<u>120 days - 2/25/2019</u>
Net increase (decrease) this Change Order:	(days)
Substantial Completion:	<u>125 days</u>
Final Completion:	<u>125 days</u>
Contract Time with all approved Change Orders:	(days or dates)
Substantial Completion:	<u>215 days - 5/31/2019</u>
Final Completion:	<u>245 days - 6/30/2019</u>

<b>ACCEPTED:</b>
By:
CONTRACTOR (Signature) Timothy Rose Contracting, Inc.
Date:

<b>RECOMMENDED:</b>
By:
ENGINEER (Signature) James W. Ennis, P.E. Assistant Public Works Director
Date:

<b>APPROVED:</b>
By:
OWNER (Signature) Richard B. Szyrka, P.E. Public Works Director
Date: