

SECTION 00942 - Change Order Form

No. 04 - FINAL

DATE OF ISSUANCE: December 13, 2016

EFFECTIVE DATE: December 13, 2016

OWNER: Indian River County

CONTRACTOR Sunshine Land Design, Inc.

Project: Gifford Neighborhood 45th Street Beautification Project

OWNER's Project No. 1506

OWNER'S Bid No. 2015040

ENGINEER'S Bid No. 2015040

You are directed to make the following changes in the Contract Documents:

Description:

The project is complete. This change order is intended to make final adjustments to bid items and contract time as follows.

Increase contract time based on Work Change Directives -- additional contract time added

1. Work Change Directive 11 - 10 days
2. Weather/Design Change Impact Days Granted - 75 days

Total Increase in Contract Time = **85 days**


Attachments: (List documents supporting change)

1. Description of Itemized Changes
2. Work Change Directives 1 through 11

| CHANGE IN CONTRACT PRICE: | |
|--|------------------------|
| Description | Amount |
| Original Contract Price | \$ <u>1,306,877.14</u> |
| Net Increase (Decrease) from previous Change Orders No. <u>1-3</u> | \$626,472.87 |
| Contract Price Prior to this Change Order: | \$ <u>1,933,350.01</u> |
| Net increase (decrease) of this Change Order: | \$(121,265.72) |
| Contract Price with all approved Change Orders: | \$ <u>1,812,084.29</u> |

| CHANGE IN CONTRACT TIMES | |
|---|-----------------|
| Description | Time |
| Original Contract Time: | (days or dates) |
| Substantial Completion: | <u>120</u> |
| Final Completion: | <u>150</u> |
| Net Change from Previous Change Orders No. <u>1-3</u> : | (days) |
| Substantial Completion: | <u>125</u> |
| Final Completion: | <u>125</u> |
| Contract Time Prior to this Change Order: | (days or dates) |
| Substantial Completion: | <u>245</u> |
| Final Completion: | <u>275</u> |
| Net increase (decrease) this Change Order: | (days or dates) |
| Substantial Completion: | <u>85</u> |
| Final Completion: | <u>85</u> |
| Contract Time with all approved Change Orders: | (days or dates) |
| Substantial Completion: | <u>330</u> |
| Final Completion: | <u>360</u> |

| |
|---|
| ACCEPTED: |
| By:  |
| CONTRACTOR (Signature) Sunshine Land Design, Inc. Date: <u>11/30/2016</u> |

| |
|---|
| RECOMMENDED: |
| By:  |
| ENGINEER (Signature) James W. Ennis, P.E. Date: <u>11/29/16</u> |

| |
|--|
| APPROVED: |
| By: |
| OWNER (Signature) Richard B. Szpyrka, P.E. Date: |

CHANGE ORDER NO. 4 - FINAL

DESCRIPTION OF ITEMIZED CHANGES

PROJECT NAME: Gifford Neighborhood 45th Street Beautification Project

I.R.C. PROJCT NO. 1506 BID NO. 2015040

| Item No. | Description | Unit | Quantity | Unit Price | Price Increase | Price Decrease |
|---------------------|---|------|----------|--------------|------------------------|-------------------|
| 120-1 | Excavation | CY | 110 | 6.17 | | 678.70 |
| 285-714 | Optional Base Group | SY | 264 | 20.71 | | 5,467.44 |
| 522-2 | Sidewalk & Driveways (6" thick) | SY | 56.40 | 54.60 | | 3,079.44 |
| 570-1-2 | Performance Turf- Sod (Bahia) | SY | 2,375 | 3.56 | | 8,455.00 |
| 580-1E | Simpson's Stopper (10' overall Height) | EA | 1.00 | 361.38 | | 361.38 |
| 580-1G | Texas Sage (20'x20') | EA | 313 | 10.33 | | 3,233.29 |
| 580-1H | Dwarf Fakahalchee (24"x24") | EA | 152 | 8.26 | | 1,255.52 |
| 711-11-125 | Solid Traffic Stripe (24")(Thermo)(White) | LF | 499 | 5.54 | | 2,764.46 |
| FA-1 | Force Account | LS | 1 | 100,000.00 | | 100,000.00 |
| CO 1 | Cross Drains addition (WORK REDUCED) | LS | 0.34 | 313,783.32 | | 106,847.92 |
| CO 3 | AC Watermain - replace to 40th Ave (WORK REDUCED) | LS | 0.06 | 46,387.63 | | 2,715.06 |
| 334-1-13A | Superpave Asphaltic Concrete Type SP-9.5(Traffic C) (1") | TN | 385.65 | 127.82 | 49,293.78 | |
| 334-1-13B | Superpave Asphaltic Concrete Type SP-12.5(Traffic C) (1.5") | TN | 42 | 125.28 | 5,261.76 | |
| 520-1-10 | Concrete Curb and Gutter (Type F) | LF | 66 | 18.35 | 1,211.10 | |
| 527-2 | Detectable Warning Domes | SF | 59 | 25.48 | 1,503.32 | |
| 580-1D | Liquidum Tree | EA | 6 | 679.25 | 4,075.50 | |
| 705-3 | Retro-Reflective Pavement Markers | EA | 32 | 4.21 | 134.72 | |
| 711-11-121 | Solid Traffic Stripe (6") (Thermo)(White) | LF | 1,278 | 1.10 | 1,405.80 | |
| 711-11-123 | Solid Traffic Stripe (12") (Thermo)(White) | LF | 227 | 2.37 | 537.99 | |
| 711-11-151 | Traffic Stripe (6")(2'-4' Skip)(Thermo)(White) | LF | 164 | 1.76 | 288.64 | |
| 711-11-152 | Traffic Stripe (6")(6'-10' Skip)(Thermo)(White) | LF | 88 | 1.76 | 154.88 | |
| 711-11-160B | Thermo (White)(Pavement Message)(School) | EA | 1 | 231.00 | 231.00 | |
| 711-11-170 | Thermo (White)(Directional Arrow) | EA | 5 | 87.78 | 438.90 | |
| 711-11-221 | Solid Traffic Stripe (6") (Thermo)(Yellow) | LF | 438 | 1.10 | 481.80 | |
| 711-11-224 | Solid Traffic Stripe (18") (Thermo)(Yellow) | LF | 24 | 4.10 | 98.40 | |
| 711-11-251 | Traffic Stripe (6")(10'-30' Skip)(Thermo)(Yellow) | LF | 564 | 1.31 | 738.84 | |
| WCD#1 | Construct New Inlet top Collar and Adjustment | LS | 1 | 2,237.33 | 2,237.33 | |
| WCD#2 | Removal of Buried Concrete | SF | 652 | 2.60 | 1,695.20 | |
| WCD#2 | Removal of Buried Concrete (over-run) | SF | 80 | 2.60 | 208.00 | |
| WCD#3 | Replace Corroded CMP | LS | 1 | 8,314.10 | 8,314.10 | |
| WCD#4 | Removal of Buried Concrete | SF | 1,810 | 2.60 | 4,706.00 | |
| WCD#5 | Relocation Of Trees | EA | 45 | 75.00 | 3,375.00 | |
| WCD#6 | 28th Court- Road Profiling | LS | 1 | 1,290.00 | 1,290.00 | |
| WCD#7 | 28th Court-Modification Of Side Swale | LS | 1 | 180.00 | 180.00 | |
| WCD#8 | Replace Existing Bus Stop Connection | LS | 1 | 767.20 | 767.20 | |
| WCD#9 | Concrete Removal F-Curb And Dollar General | SF | 2,706 | 2.60 | 7,035.60 | |
| WCD#10 | Additional Bond Premium & RR Crossing Message | LS | 1 | 12,161.96 | 12,161.96 | |
| WCD#11 | Restoration Of Damaged Landscape As A Result Of Hurricane | LS | 1 | 5,765.67 | 5,765.67 | |
| SUBTOTALS | | | | | 113,592.49 | 234,858.21 |
| PROJECT NAME | | | | TOTAL | \$ (121,265.72) | |

SECTION 00948 - Work Change Directive

No. 01

DATE OF ISSUANCE: 9/24/15

EFFECTIVE DATE: 9/24/15

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Raise existing inlet at station 197+45 north to accommodate construction of 5-foot paved shoulders using an 8-inch precast concrete collar and new pedestrian friendly grate.

Purpose of Work Change Directive:

Existing drainage structure at station 197+45 north is low and will present a safety hazard to the public if not addressed as part of the 5-foot paved shoulder widening.

Attachments: Sunshine Land Design Proposal dated 9/17/15 for an Inlet Adjustment and Collar

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
- Lump Sum
- Other: _____
- By Change Order:

Method of determining change in Contract Times

- Contractor's Records
- Engineer's Records
- Other: _____
- By Change Order:


Estimated increase (decrease) of this Work Change Directive
\$2,237.33


If the change involves an increase, the estimated amount is not to be exceeded without further authorization.


Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

| |
|---|
| ACCEPTED: |
| By:  |
| CONTRACTOR (Signature) |
| Date: <u>9/25/15</u> |

| |
|---|
| RECOMMENDED: |
| Richard B. Szyrka, P.E. |
| By:  |
| ENGINEER (Signature) |
| Date: <u>9/24/15</u> |

| |
|--|
| APPROVED: |
| By:  |
| OWNER (Signature) |
| Date: <u>9/29/15</u> |

** END OF SECTION **



3291 SE Lionel Terrace, Stuart, FL 34997
 Phone: 772 283 2648 / Fax: 772 283 8944
 www.SunshineLandDesign.com

PROPOSAL

TO: Richard B. Szpyrka, P.E.
 Assistant Public Works Director
 Indian River County
 1801 27th Street Vero Beach, FL 32960
 (772) 226-1221
 Email: rszpyrka@ircgov.com

PROPOSAL DATE: 9/17/2015

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

ENGINEER:
PLAN DATE:

JOB DESCRIPTION:

**Indian River County
 Gifford 45th Street Beautification**

JOB AS OUTLINED BELOW

QTY UNITS ITEM \$ ITEM COST

Construct New Inlet Top Collar and Adjustment:

| | | | | | |
|--|---|----|-------------|----|----------|
| 1 Top Slab, Grate #6511 "C" and Related Material Costs | 1 | ls | \$ 1,547.33 | \$ | 1,547.33 |
| 2 Crew and Equipment / Delivery and Installation | 4 | hr | \$ 172.50 | \$ | 690.00 |

PER PURCHASE ORDER

| |
|---------------------------|
| TOTAL: \$ 2,237.33 |
|---------------------------|

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 9/17/2015

SECTION 00948 - Work Change Directive

No. 02

DATE OF ISSUANCE: 9/28/15

EFFECTIVE DATE: 9/28/15

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Concrete sidewalk buried underground that needed to be removed for project construction.

Purpose of Work Change Directive:

Removal on concrete sidewalk buried within the work limits of the project.

Attachments: Sunshine Land Design Change Order Request #1C dated 9/25/15

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
- Lump Sum
- Other: _____
- By Change Order:

Method of determining change in Contract Times

- Contractor's Records
- Engineer's Records
- Other: _____
- By Change Order:


Estimated increase (decrease) of this Work Change Directive
\$1,695.20


If the change involves an increase, the estimated amount is not to be exceeded without further authorization.


Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

| |
|---|
| ACCEPTED: |
| By:  |
| CONTRACTOR (Signature) |
| Date: <u>9/29/15</u> |

| |
|---|
| RECOMMENDED: |
| Richard B. Szpyrka, P/E. |
| By:  |
| ENGINEER (Signature) |
| Date: <u>9/28/15</u> |

| |
|---|
| APPROVED: |
| By:  |
| OWNER (Signature) |
| Date: <u>9/29/15</u> |

** END OF SECTION **



CHANGE ORDER REQUEST

3291 SE Lionel Terrace, Stuart, FL 34997
Phone: 772 283 2648 / Fax: 772 283 8944
www.SunshineLandDesign.com

TO: Indian River County
Richard B. Szpyrka, P. E.
1801 27th Street
Vero Beach, FL 32960
Bus: (772) 226-1221
E-mail: rszpyrka@ircgov.com

PROPOSAL DATE: 9/25/2015

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

CHANGE ORDER REQUEST #: 1C

JOB DESCRIPTION:

GIFFORD NEIGHBORHOOD 45TH STREET BEAUTIFICATION
PROJECT NO. 1506

JOB AS OUTLINED BELOW

QTY UNITS ITEM \$ ITEM COST

Removal of buried concrete not shown on plans:
Sawcut, Extract, and Disposal of concrete (QTY will be as
1 field measured)

TBD SF \$ 2.60 TBD

| | | | | | |
|---|-----|----|---------|----|----------|
| Removal of buried concrete, period ending 9/25/2015 | 652 | SF | \$ 2.60 | \$ | 1,695.20 |
|---|-----|----|---------|----|----------|

| | | |
|---------------|-----------|-----------------|
| TOTAL: | \$ | 1,695.20 |
|---------------|-----------|-----------------|

SECTION 00948 - Work Change Directive

No. 03

DATE OF ISSUANCE: 3/3/2015

EFFECTIVE DATE: 3/3/15

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Remove and replace unforeseen deteriorated storm culvert at Station 173+21.

Purpose of Work Change Directive:

Replacement of deteriorated 18" stormwater culvert and installation of a headwall at the above location to accommodate the new sidewalk.

Attachments: Sunshine Land Design Proposal – Change Order Request #05 Dated 2/24/16

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
- Lump Sum
- Other: _____
- By Change Order:

Method of determining change in Contract Times

- Contractor's Records
- Engineer's Records
- Other: _____
- By Change Order:


Estimated increase (decrease) of this Work Change Directive
\$8,314.10


If the change involves an increase, the estimated amount is not to be exceeded without further authorization.


Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

| |
|---|
| ACCEPTED: |
| By:  |
| CONTRACTOR (Signature) |
| Date: <u>3/3/16</u> |

| |
|---|
| RECOMMENDED: |
| Richard B. Szpyrka, P.E. |
| By:  |
| ENGINEER (Signature) |
| Date: <u>3/3/16</u> |

| |
|---|
| APPROVED: |
| By:  |
| OWNER (Signature) |
| Date: <u>3/8/16</u> |

** END OF SECTION **



3291 SE Lionel Terrace, Stuart, FL 34997
 Phone: 772 283 2648 / Fax: 772 283 8944
 www.SunshineLandDesign.com

PROPOSAL

TO: Richard B. Szpyrka, P.E.
 Assistant Public Works Director
 Indian River County
 1801 27th Street Vero Beach, FL 32960
 (772) 226-1221
 Email: rszpyrka@ircgov.com

PROPOSAL DATE: 2/24/2016

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

ENGINEER:
PLAN DATE:

JOB DESCRIPTION:

**Indian River County
 Gifford 45th Street Beautification**

| <u>JOB AS OUTLINED BELOW</u> | <u>QTY</u> | <u>UNITS</u> | <u>ITEM \$</u> | <u>ITEM COST</u> |
|------------------------------|------------|--------------|----------------|------------------|
| REPLACEE CORRODED CMP | | | | |
| 1 REMOVE EXISTING CMP | 35 | LF | \$ 22.00 | \$ 770.00 |
| 2 CONSTRUCT 18" PIPE PLUGS | 2 | EA | \$ 175.00 | \$ 350.00 |
| 3 18" ADS DRAINAGE PIPE | 40 | LF | \$ 62.00 | \$ 2,480.00 |
| 4 DEMO SIDEWALK | 15 | SY | \$ 23.40 | \$ 343.20 |
| 5 6" SIDEWALK INSTALL | 15 | SY | \$ 54.60 | \$ 819.00 |
| 6 3 PALLETS OF RIP RAP | 5 | TON | \$ 665.50 | \$ 3,354.12 |
| 7 SOD (BAHIA) | 56 | SY | \$ 3.56 | \$ 197.78 |

PER PURCHASE ORDER

TOTAL: \$ 8,314.10

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 2/24/2016

SECTION 00948 - Work Change Directive

No. 04

DATE OF ISSUANCE: 4/29/2016

EFFECTIVE DATE: 4/29/2016

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:
Remove unforeseen buried concrete in various locations.

Purpose of Work Change Directive:
Remove unforeseen buried concrete affecting the construction of the project.

Attachments: Sunshine Land Design Proposal #7 – Dated 4/15/16

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

Method of determining change in Contract Times

- Unit Prices
- Lump Sum
- Other: _____
- By Change Order:

- Contractor's Records
- Engineer's Records
- Other: _____
- By Change Order:


Estimated increase (decrease) of this Work Change Directive
\$4,706.00


Estimated increase (decrease) in Contract Times:


Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated amount is not to be exceeded without further authorization.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

| |
|---|
| ACCEPTED: |
| By:  |
| CONTRACTOR (Signature) |
| Date: <u>4/29/16</u> |

| |
|---|
| RECOMMENDED: |
| Richard B. Szyrka, P.E. |
| By:  |
| ENGINEER (Signature) |
| Date: <u>4/29/16</u> |

| |
|---|
| APPROVED: |
| By:  |
| OWNER (Signature) |
| Date: <u>5/5/16</u> |

** END OF SECTION **



**SUNSHINE
LAND DESIGN**
3291 SE Lionel Terrace, Stuart, FL 34997
Phone: 772 283 2648 / Fax: 772 283 8944
www.SunshineLandDesign.com

PROPOSAL

TO: Richard B. Szyrka, P.E.
Assistant Public Works Director
Indian River County
1801 27th Street Vero Beach, FL 32960
(772) 226-1221
Email: rszyrka@ircgov.com

PROPOSAL DATE: 4/15/2016

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

**ENGINEER:
PLAN DATE:**

JOB DESCRIPTION:

**Indian River County
Gifford 45th Street Beautification**

| <u>JOB AS OUTLINED BELOW</u> | <u>QTY</u> | <u>UNITS</u> | <u>ITEM \$</u> | <u>ITEM COST</u> |
|------------------------------|------------|--------------|----------------|------------------|
| CONCRETE REMOVAL | 1,810 | SF | \$ 2.60 | \$ 4,706.00 |

Sta. 203+35 to Sta. 208+40 in front of school under asphalt 505' cut in half=253'x5' wide=1265 sq. ft.
Sta. 209+70 to Sta. 209+90 bus entrance removed and replaced 10'x20'=200 sq. ft.
Sta. 185+35 driveway 15'x4'= 60 sq. ft.
Sta. 185+90 driveway 15'x4'=60 sq. ft.
Sta. 196+25 to Sta. 196+70 sidewalk 45'x5'=225 sq. ft.

Total removed is 1810 sq. ft.

TOTAL: \$ 4,706.00

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 4/15/2016

SECTION 00948 - Work Change Directive

No. 05

DATE OF ISSUANCE: 6/16/16

EFFECTIVE DATE: 6/16/16

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design, Inc.
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Relocation of trees from proposed landscaping which were found to conflict with line-of-sight requirements. Trees were relocated to adjacent Indian River County Park located near the intersection of 45th St and 28th Court.

Purpose of Work Change Directive:

Mitigate potential line-of-sight issues.

Attachments: (List documents supporting change)

Sunshine Land Design Proposal #06C

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
- Lump Sum
- Other: _____
- By Change Order:

Method of determining change in Contract Times

- Contractor's Records
- Engineer's Records
- Other: 0-days, no impact to schedule
- By Change Order:


Estimated increase (decrease) of this Work Change Directive
\$3375.00


If the change involves an increase, the estimated amount is not to be exceeded without further authorization.


Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

| |
|---|
| ACCEPTED: |
| By:  |
| CONTRACTOR (Signature) |
| Date: <u>6/16/16</u> |

| |
|---|
| RECOMMENDED: |
| By:  |
| ENGINEER (Signature) |
| Date: <u>6/16/16</u> |

| |
|---|
| APPROVED: |
| By:  |
| OWNER (Signature) |
| Date: <u>6/22/16</u> |



3291 SE Lionel Terrace, Stuart, FL 34997
 Phone: 772 283 2648 / Fax: 772 283 8944
 www.SunshineLandDesign.com

PROPOSAL

TO: James Ennis, PE PMP
 County Engineer
 Indian River County
 1801 27th Street Vero Beach, FL 32960

Email: jennis@ircgov.com

PROPOSAL DATE: 3/8/2016
REVISED: 6/16/2016
SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

ENGINEER:
PLAN DATE:

JOB DESCRIPTION:

**Indian River County
 Gifford 45th Street Beautification**

| <u>JOB AS OUTLINED BELOW</u> | <u>QTY</u> | <u>UNITS</u> | <u>ITEM \$</u> | <u>ITEM COST</u> |
|---|------------|--------------|----------------|------------------|
| RELOCATION OF TREES DUE TO FIELD CONDITIONS, PER INDIAN RIVER COUNTY <i>LIMITED REPLACEMENT GUARANTEE PAYMENT TO BE MADE PER TREE; FINAL QUANTITY TO BE DETERMINED.</i> | 45 | EA | \$ 75.00 | \$ 3,375.00 |

| |
|---------------------------|
| TOTAL: \$ 3,375.00 |
|---------------------------|

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.
 PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 3/8/2016

SECTION 00948 - Work Change Directive

No. 06

DATE OF ISSUANCE: 6/15/16

EFFECTIVE DATE: 6/15/16

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design, Inc.
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Modification to existing pavement cross slopes (existing condition) to facilitate drainage from the roadway at the 28th Court side street connection to 45th Street.

Purpose of Work Change Directive:

Mitigate an existing pavement drainage condition and harmonize the existing project with the right-of-way limits and connecting existing roadways. The existing crown configuration along with adjacent right-of-way conditions at 28th Court would have prevented sheet flow from the roadway creating ponding and a subsequent maintenance condition. This required additional profile milling to ensure adequate drainage could be established.

Attachments: (List documents supporting change)

Sunshine Land-Design Proposal #09

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
- Lump Sum
- Other: _____
- By Change Order:

Method of determining change in Contract Times

- Contractor's Records
- Engineer's Records
- Other: 0-days, no impact to schedule
- By Change Order:


Estimated increase (decrease) of this Work Change Directive
\$1,290.00


If the change involves an increase, the estimated amount is not to be exceeded without further authorization.


Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

| |
|---|
| ACCEPTED: |
| By:  |
| CONTRACTOR (Signature) |
| Date: <u>6/16/16</u> |

| |
|---|
| RECOMMENDED: |
| By:  |
| ENGINEER (Signature) |
| Date: <u>6/15/16</u> |

| |
|---|
| APPROVED: |
| By:  |
| OWNER (Signature) |
| Date: <u>6/22/16</u> |



3291 SE Lionel Terrace, Stuart, FL 34997
 Phone: 772 283 2648 / Fax: 772 283 8944
 www.SunshineLandDesign.com

PROPOSAL

TO: James Ennis, PE PMP
 County Engineer
 Indian River County
 1801 27th Street Vero Beach, FL 32960
 (772) 226-1221
 Email: jennis@ircgov.com

PROPOSAL DATE: 5/27/2016

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

ENGINEER:
PLAN DATE:

JOB DESCRIPTION:

**Indian River County
 Gifford 45th Street Beautification**

| <u>JOB AS OUTLINED BELOW</u> | <u>QTY</u> | <u>UNITS</u> | <u>ITEM \$</u> | <u>ITEM COST</u> |
|--|------------|--------------|----------------|------------------|
| 05/26/2016: 28th Court - Additional road profiling to improve drainage per James | | | | |
| (1) asphalt planer | 3 | hr | \$ 165.00 | \$ 495.00 |
| (1) bobcat with broom | 3 | hr | \$ 75.00 | \$ 225.00 |
| (1) large loader | 3 | hr | \$ 85.00 | \$ 255.00 |
| (3) equipment operators | | | | |
| (2) flagmen | 6 | hr | \$ 35.00 | \$ 210.00 |
| (1) field labor | 3 | hr | \$ 35.00 | \$ 105.00 |

TOTAL: \$ 1,290.00

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 5/27/2016

SECTION 00948 - Work Change Directive

No. 07

DATE OF ISSUANCE: 6/15/16

EFFECTIVE DATE: 6/15/16

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design, Inc.
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Modify side swale drainage (existing condition) to facilitate drainage from the roadway at the 28th Court side street connection to 45th Street. The substandard drainage conditions were witnessed by IRC staff during the walkthrough punch list inspection of the project on 6/9/16.

Purpose of Work Change Directive:

Mitigate an existing drainage condition and harmonize the existing project with the right-of-way limits.

Attachments: (List documents supporting change)

Sunshine Land Design Proposal #10

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
Lump Sum
Other:
By Change Order:

Method of determining change in Contract Times

- Contractor's Records
Engineer's Records
Other: 0-days, no impact to schedule
By Change Order:

Estimated increase (decrease) of this Work Change Directive
\$180.00

If the change involves an increase, the estimated amount is not to be exceeded without further authorization.

Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

ACCEPTED: CONTRACTOR (Signature) Date: 6/14/16
RECOMMENDED: ENGINEER (Signature) Date: 6/15/16
APPROVED: OWNER (Signature) Date: 6/22/16



3291 SE Lionel Terrace, Stuart, FL 34997
 Phone: 772 283 2648 / Fax: 772 283 8944
 www.SunshineLandDesign.com

PROPOSAL

TO: James Enns, PE PMP
 County Engineer
 Indian River County
 1801 27th Street Vero Beach, FL 32960
 (772) 226-1221
 Email: jennis@ircgov.com

PROPOSAL DATE: 6/14/2016

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

ENGINEER:
PLAN DATE:

JOB DESCRIPTION:

**Indian River County
 Gifford 45th Street Beautification**

| <u>JOB AS OUTLINED BELOW</u> | <u>QTY</u> | <u>UNITS</u> | <u>ITEM \$</u> | <u>ITEM COST</u> |
|---|------------|--------------|----------------|------------------|
| 28th Court - West side - Re-grade and sod per James | 1 | LS | \$ 180.00 | \$ 180.00 |

| | |
|---------------|------------------|
| TOTAL: | \$ 180.00 |
|---------------|------------------|

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 6/14/2016

SECTION 00948 - Work Change Directive

No. 08

DATE OF ISSUANCE: 6/22/16

EFFECTIVE DATE: 6/22/16

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design, Inc.
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Replace the existing Bus stop connection located on the south side of 45th St. immediately east of the 43rd Ave Intersection.

Purpose of Work Change Directive:

Provide an ADA compliant connection for the bust stop to the newly repaved and widened 45th St. Roadway.

Attachments: (List documents supporting change)

Sunshine Land Design Proposal #11

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
- Lump Sum
- Other: _____
- By Change Order:

Method of determining change in Contract Times

- Contractor's Records
- Engineer's Records
- Other: 0-days, no impact to schedule
- By Change Order:


Estimated increase (decrease) of this Work Change Directive
\$767.20


If the change involves an increase, the estimated amount is not to be exceeded without further authorization.


Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

| |
|---|
| ACCEPTED: |
| By:  |
| CONTRACTOR (Signature) |
| Date: <u>6/22/2016</u> |

| |
|---|
| RECOMMENDED: |
| By:  |
| ENGINEER (Signature) |
| Date: <u>6/22/16</u> |

| |
|---|
| APPROVED: |
| By:  |
| OWNER (Signature) |
| Date: <u>6/28/16</u> |



3291 SE Lionel Terrace, Stuart, FL 34997
 Phone: 772 283 2648 / Fax: 772 283 8944
 www.SunshineLandDesign.com

PROPOSAL

TO: James Ennis, PE PMP
 County Engineer
 Indian River County
 1801 27th Street Vero Beach, FL 32960
 (772) 226-1221
 Email: jennis@ircgov.com

PROPOSAL DATE: 6/21/2016

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

ENGINEER:
PLAN DATE:

JOB DESCRIPTION:

**Indian River County
 Gifford 45th Street Beautification**

| <u>JOB AS OUTLINED BELOW</u> | <u>QTY</u> | <u>UNITS</u> | <u>ITEM \$</u> | <u>ITEM COST</u> |
|--|------------|--------------|----------------|------------------|
| Sidewalk Extension | 2 | SY | \$ 54.60 | \$ 109.20 |
| Detectable Domes | 10 | SF | \$ 25.80 | \$ 258.00 |
| Short load or Handmix concrete minimum | 1 | LS | \$ 400.00 | \$ 400.00 |

TOTAL: \$ 767.20

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 6/21/2016

SECTION 00948 - Work Change Directive

No. 09

DATE OF ISSUANCE: 7/5/16

EFFECTIVE DATE: 7/5/16

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design, Inc.
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Remove additional concrete and f-curb that was not reflected in the original plan set / bid documents.

Purpose of Work Change Directive:

Removal/demolition of areas not reflected under the original plans in order to tie work within the Indian River County right of way into the planned project work.

Attachments: (List documents supporting change)

Sunshine Land Design Proposal #08

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
Lump Sum
Other:
By Change Order:

Method of determining change in Contract Times

- Contractor's Records
Engineer's Records
Other: 0-days, no impact to schedule
By Change Order:

Estimated increase (decrease) of this Work Change Directive
\$7,035.60

If the change involves an increase, the estimated amount is not to be exceeded without further authorization.

Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

ACCEPTED:
By: [Signature]
CONTRACTOR (Signature)
Date: 7/6/16

RECOMMENDED:
James W. Ennis, PE
By: [Signature]
ENGINEER (Signature)
Date: 7/5/16

APPROVED:
By: [Signature]
OWNER (Signature)
Date: 7/16/16



3291 SE Lionel Terrace, Stuart, FL 34997
 Phone: 772 283 2648 / Fax: 772 283 8944
 www.SunshineLandDesign.com

PROPOSAL

TO: Richard B. Szyrka, P.E.
 Assistant Public Works Director
 Indian River County
 1801 27th Street Vero Beach, FL 32960
 (772) 226-1221
 Email: rszyrka@ircgov.com

PROPOSAL DATE: 5/4/2016

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

ENGINEER:
PLAN DATE:

JOB DESCRIPTION:

**Indian River County
 Gifford 45th Street Beautification**

| <u>JOB AS OUTLINED BELOW</u> | <u>QTY</u> | <u>UNITS</u> | <u>ITEM \$</u> | <u>ITEM COST</u> |
|-----------------------------------|------------|--------------|----------------|------------------|
| CONCRETE REMOVAL (F Curb) | 56 | SF | \$ 2.60 | \$ 145.60 |
| CONCRETE REMOVAL (Dollar General) | 2,650 | SF | \$ 2.60 | \$ 6,890.00 |

TOTAL: \$ 7,035.60

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 5/4/2016

SECTION 00948 - Work Change Directive

No. 10

DATE OF ISSUANCE: 9/20/16

EFFECTIVE DATE: 9/20/16

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design, Inc.
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Additional Bond Costs & Additional RR Thermoplastic Message Installation.

Purpose of Work Change Directive:

Compensation for additional bond costs related to work added to Contract by change orders and work change directives.

Attachments: (List documents supporting change)

Sunshine Land Design Proposal #12

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
- Lump Sum
- Other: _____
- By Change Order:

Method of determining change in Contract Times

- Contractor's Records
- Engineer's Records
- Other: 0-days, no impact to schedule
- By Change Order:




Estimated increase (decrease) of this Work Change Directive
\$12,161.96

If the change involves an increase, the estimated amount is not to be exceeded without further authorization.

Estimated increase (decrease) in Contract Times:

Substantial Completion: 0 days;
Ready for Final Completion: 0 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

| | | |
|---|--|--|
| <p>ACCEPTED:</p> <p>By: </p> <p>CONTRACTOR (Signature)</p> <p>Date: <u>9/21/16</u></p> | <p>RECOMMENDED:</p> <p>James W. Ennis, PE</p> <p>By: </p> <p>ENGINEER (Signature)</p> <p>Date: <u>9/20/16</u></p> | <p>APPROVED:</p> <p>By: </p> <p>OWNER (Signature)</p> <p>Date: <u>9/27/16</u></p> |
|---|--|--|



PROPOSAL

3291 SE Lionel Terrace, Stuart, FL 34997
Phone: 772 283 2648 / Fax: 772 283 8944
www.SunshineLandDesign.com

TO: James Ennis, PE PMP
County Engineer
Indian River County
1801 27th Street Vero Beach, FL 32960
(772) 226-1221
Email: jennis@ircgov.com

PROPOSAL DATE: 7/13/2016

SUBMITTED BY: TIM TAYLOR
ttaylor@sunshinelanddesign.com

ENGINEER:
PLAN DATE:

JOB DESCRIPTION:

**Indian River County
Gifford 45th Street Beautification**

| <u>JOB AS OUTLINED BELOW</u> | <u>QTY</u> | <u>UNITS</u> | <u>ITEM \$</u> | <u>ITEM COST</u> |
|--|------------|--------------|----------------|------------------|
| 1 THERMO (WHITE)(PAVEMENT MESSAGE)(R X R) | 1 | EA | \$ 400.00 | \$ 400.00 |
| 2 ADDITIONAL BOND PREMIUM (2% OF ADDITIONAL CONTRACT AMOUNT OF \$588,098.21) | 1 | LS | \$ 11,761.96 | \$ 11,761.96 |

TOTAL: \$ 12,161.96

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW. THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

Timothy R Taylor / PRESIDENT

DATE: 7/13/2016

SECTION 00948 - Work Change Directive

No. 11

DATE OF ISSUANCE: 10/26/16

EFFECTIVE DATE: 10/26/16

OWNER: Indian River County
CONTRACTOR: Sunshine Land Design, Inc.
Project: Gifford Neighborhood 45th Street Beautification Project
OWNER's Project No. 1506
OWNER'S Bid No. 2015040

You are directed to proceed promptly with the following changes:

Description:

Restoration of landscaping damaged as a result of Hurricane Matthew.

Purpose of Work Change Directive:

Compensation for additional costs related to repairs to landscaping damaged by Hurricane Matthew.

Attachments: (List documents supporting change)

Sunshine Land Design Proposal dated 10/14/16, see attached.

If OWNER or CONTRACTOR believe that the above change has affected Contract Price any Claim for a Change Order based thereon will involve one or more of the following methods as defined in the Contract Documents.

Method of determining change in Contract Prices

- Unit Prices
Lump Sum
Other:
By Change Order:

Method of determining change in Contract Times

- Contractor's Records
Engineer's Records
Other:
By Change Order:

Estimated increase of this Work Change Directive \$5,765.67

If the change involves an increase, the estimated amount is not to be exceeded without further authorization.

Estimated increase in Contract Times: Substantial Completion: 10 days; Ready for Final Completion: 10 days.

If the change involves an increase, the estimated time is not to be exceeded without further authorization.

ACCEPTED:
By: [Signature]
CONTRACTOR (Signature)
Date: 10/27/2016

RECOMMENDED:
James W. Ennis, PE
By: [Signature]
ENGINEER (Signature)
Date: 10/26/2016

APPROVED:
By: [Signature]
OWNER (Signature)
Date: 11/1/16



SUNSHINE LAND DESIGN

COMPLETE PROPERTY MAINTENANCE
RESTORATION & CONSTRUCTION SERVICES

3291 SE Lionel Terrace, Stuart, FL 34994
Phone: 772 283 2648 / Fax: 772 283 8944

www.SunshineLandDesign.com
TO: Richard B. Szpyrka
Indian River County
1801 27th Street
Vero Beach, FL 32960
Mobile: (772) 226-1221
E-mail: rszpyrka@ircgov.com

PROPOSAL

PROPOSAL DATE: 10/14/2016

SUBMITTED BY: Tim Taylor
Taylor@sunshinelanddesign.com

ENGINEER: Not Applicable
PLAN DATE: 3/15/2015

JOB DESCRIPTION:

45th Street Gifford

Replant And Stake trees Blown By Storm Mathew

JOB AS OUTLINED BELOW

QTY UNITS ITEM \$ ITEM COST

Provide a crew and Materials to replant and stake trees blown over by storm Mathew:

| | QTY | UNITS | ITEM \$ | ITEM COST |
|--|-----|-------|-------------|-------------|
| 1 Crew Supervisor with Truck | 2 | Day | \$ 480.00 | \$ 960.00 |
| 2 Provide loader/ tree boom | 1 | Day | \$ 780.00 | \$ 780.00 |
| 3 Water Truck / 2 men (Includes supplemental water) | 2 | Day | \$ 750.00 | \$ 1,500.00 |
| 4 Landscape crew | 2 | Day | \$ 1,200.00 | \$ 2,400.00 |
| 5 Material costs (2x4, hardware, etc.) | 1 | LS | \$ 125.67 | \$ 125.67 |

PER PURCHASE ORDER

TOTAL: \$ 5,765.67

QUALIFICATIONS:

THIS PROPOSAL MAY BE SUBJECT TO CHANGE IF NOT ACCEPTED WITHIN THIRTY DAYS.

PAYMENTS NOT MADE PER THE ABOVE, SHALL BE SUBJECT TO ALL TERMS OF THE FLORIDA LIEN LAW, THIS INCLUDES ADDITIONAL INTEREST AND REASONABLE LEGAL FEES.

ACCEPTANCE SIGNATURE: _____ DATE: _____

SUNSHINE LAND DESIGN INC: *Timothy Taylor* / President

DATE: Date: 10/14/2016

CGC1518885/CUC1223792

Gifford Storm Damage

10/14/2016