

SECTION 00942 - Change Order Form

No. 002

DATE OF ISSUANCE: 02/10/2022

EFFECTIVE DATE: 02/10/2022

OWNER: Indian River County  
 CONTRACTOR Guettler Brothers Construction, LLC  
 Project: Phase 1 of the Sector 3 Beach and Dune Restoration Project  
 OWNER'S Bid No. 2021012

You are directed to make the following changes in the Contract Documents:

Description:

Decrease the amount of additional sand delivered and placed under Amendment No. 1 by 41,953 cubic yards to reflect actual sand placed on project based on current surveys and compliance with fill templates.  
 Decrease the Force Account Amount by \$1,129,224.90 to account for un-used dollars in that category.

Reason for Change Order:


Upon recommencement of construction, pre-construction surveys taken in the incomplete portion of the Sector 3, Phase 1 project area identified a decrease in the amount of sand needed to fill the project template.

Attachments:

Description of Itemized Changes

CHANGE IN CONTRACT PRICE:	
Description	Amount
Original Contract Price	<u>\$11,987,010.00</u>
Net Increase (Decrease) from Contract Amendment No. 1	<u>\$2,487,100.00</u>
Contract Price prior to this Change Order:	<u>\$14,474,110.00</u>
Net increase (decrease) of this Change Order:	<u>(\$2,484,306.80)</u>
Contract Price with all approved Change Orders:	<u>\$11,989,803.20</u>

CHANGE IN CONTRACT TIMES	
Description	Time
Original Contract Time:	(days or dates)
Substantial Completion:	<u>116 days</u>
Final Completion:	<u>130 days</u>
Net change from Contract Amendment No. 1:	(days)
Substantial Completion:	<u>0</u>
Final Completion:	<u>0</u>
Contract Time prior to this Change Order:	(days or dates)
Substantial Completion:	<u>116 days</u>
Final Completion:	<u>130 days</u>
Net increase (decrease) this Change Order:	(days or dates)
Substantial Completion:	<u>0</u>
Final Completion:	<u>0</u>
Contract Time with all approved Change Orders:	(days or dates)
Substantial Completion:	<u>116 days</u>
Final Completion:	<u>130 days</u>

ACCEPTED:  
 By:   
 CONTRACTOR (Signature)  
 Date: 2/16/22

RECOMMENDED:  
 Eric  
 Digitally signed by Eric Charest  
 By: Charest  
 Date: 2022.02.17 12:03:59 -05'00'  
 ENGINEER (Signature)  
 Date:

APPROVED:  
 Richard B.  
 Digitally signed by Richard B. Szyrka, P.E.  
 By: Szyrka, P.E.  
 Date: 2022.02.17 11:57:20 -05'00'  
 OWNER (Signature)  
 Date: